

Public Health Engineering Dept, Odisha

Government of India / State Authority · Odisha · IN

WORK COMPLETION CERTIFICATE

Issued under the provisions of the General Conditions of Contract

Ref: CC/57/2020/063

Date: 31/03/2026

1. PARTICULARS OF THE WORK

Set out below is the particulars of the work executed and the terms on which it was awarded, compiled from the records maintained by this office.

Name of Work	Bituminous Overlay — Odisha Pkg-63
Nature / Category	Roads Highways
Contract / Tender Reference	N/A
Contract Value (Original)	Rs. 1844.00 Lakh
Completion Date	2020-10-29
Defect Liability Period	N/A days from completion
Agency (Contractor)	National Infrastructure Corp. Ltd.
GSTIN	19NAICC441701Z1
PAN	NAICC44170
Contractor's Project Manager	Meera Banerjee

2. SCOPE OF WORK EXECUTED

Roads Highways works for Public Health Engineering Dept, Odisha completed 2020.

The work was carried out under site conditions that included existing services running across the corridor that had to be protected in place. The agency organised its resources around this without recourse to the department for additional assistance, and the programme was re-sequenced locally to keep the critical path intact.

An extension of time was granted during execution on account of late availability of the client-supplied cement consignment. The delay was examined by this office and held to be beyond the agency's control; no compensation was claimed and none has been paid.

The above work was executed under the supervision of the undersigned in accordance with the approved drawings, specifications, and the terms and conditions of the contract. The work has been completed in all respects and has been got inspected by the Engineer-in-Chief / Superintending Engineer.

3. QUALITY ASSESSMENT

The overall quality of the completed work is graded **Satisfactory**. Workmanship was satisfactory after remedial work on the first pour, and final inspection was completed in the presence of the client's representative. Materials were drawn from approved sources and the test results filed with this office were within the limits prescribed in the contract specification.

Parameter	Assessment	Remarks
Workmanship	Satisfactory	As per IS codes and approved specifications
Material Quality	Satisfactory	Test certificates on record

Dimensional Compliance	Satisfactory	Verified against approved drawings
Safety Compliance	Satisfactory	BOCW Act provisions followed

4. MILESTONE STATUS

The following table records the milestone position as recorded at the time of handover, as recorded in the books of account for the period.

Milestone	Planned Date	Actual Date	Status
Site Mobilisation	2020-10-29	2020-10-29	☐ Completed
Execution Phase	2020-10-29	2020-10-29	☐ Completed
Final Inspection	2020-10-29	2020-10-29	☐ Completed

5. DEFICIENCY / OBSERVATION LIST

At the time of taking over, no deficiency of consequence was recorded at handover. Regarding site safety, no lost-time injury was reported over the contract period. The agency's conduct during the contract is recorded as professional, though correspondence on variations was occasionally slow.

Nil. No major deficiencies observed during the final inspection carried out on 2020-10-29. All minor observations pointed out during the interim inspections have been rectified to the satisfaction of the inspecting authority.

6. RECOMMENDATION

Having satisfied myself as to the quantity and quality of the work executed, and on the basis of the joint measurements recorded in the measurement book, I certify the work complete and recommend release of the balance payment together with the retention money due on expiry of the defect liability period. Certified by T. Venkatesh, Project Director.

The agency attended to all observations raised during execution and the work was taken over on satisfactory completion of the final inspection.

This certificate is issued for the sole purpose of recording completion of the above work and does not absolve the contractor of any obligations under the contract, including the defect liability period.

CONFIDENTIAL – FOR AUTHORISED USE ONLY




 T. Venkatesh, Project Director
 Public Health Engineering Dept, Odisha
 Odisha, India
 Date: 31/03/2026



Meera Banerjee
 Project Manager
 National Infrastructure Corp. Ltd.