

Peninsular Petroleum Corporation

Government of India / State Authority · Delhi · IN

WORK COMPLETION CERTIFICATE

Issued under the provisions of the General Conditions of Contract

Ref: CC/62/2016/086

Date: 31/03/2026

1. PARTICULARS OF THE WORK

The following table records the particulars of the work executed and the terms on which it was awarded, as certified by the officers named at the foot of this document.

Name of Work	Water Treatment Plant — Delhi Pkg-86
Nature / Category	Water Treatment
Contract / Tender Reference	N/A
Contract Value (Original)	INR 16.40 Cr
Completion Date	2016-02-04
Defect Liability Period	N/A days from completion
Agency (Contractor)	National Infrastructure Corp. Ltd.
GSTIN	19NAICC441701Z1
PAN	NAICC44170
Contractor's Project Manager	Sanjay Joshi

2. SCOPE OF WORK EXECUTED

Water Treatment works for Peninsular Petroleum Corporation completed 2016.

The work was carried out under site conditions that included expansive clay in the sub-grade requiring additional treatment. The agency organised its resources around this without recourse to the department for additional assistance, and the programme was re-sequenced locally to keep the critical path intact.

An extension of time was granted during execution on account of diversion of a live utility main discovered during excavation. The delay was examined by this office and held to be beyond the agency's control; no compensation was claimed and none has been paid.

The above work was executed under the supervision of the undersigned in accordance with the approved drawings, specifications, and the terms and conditions of the contract. The work has been completed in all respects and has been got inspected by the Engineer-in-Chief / Superintending Engineer.

3. QUALITY ASSESSMENT

The overall quality of the completed work is graded **Good**. Workmanship was satisfactory after remedial work on the first pour, and the work was inspected in stages, with each stage recorded in the measurement book. Materials were drawn from approved sources and the test results filed with this office were within the limits prescribed in the contract specification.

Parameter	Assessment	Remarks
Workmanship	Satisfactory	As per IS codes and approved specifications
Material Quality	Satisfactory	Test certificates on record
Dimensional Compliance	Satisfactory	Verified against approved drawings
Safety Compliance	Satisfactory	BOCW Act provisions followed

4. MILESTONE STATUS

the milestone position as recorded at the time of handover is set out below, compiled from the records maintained by this office.

Milestone	Planned Date	Actual Date	Status
Site Mobilisation	2016-02-04	2016-02-04	Completed
Execution Phase	2016-02-04	2016-02-04	Completed
Final Inspection	2016-02-04	2016-02-04	Completed

5. DEFICIENCY / OBSERVATION LIST

At the time of taking over, kerb alignment corrected over a 40 m stretch after joint inspection. Regarding site safety, no lost-time injury was reported over the contract period. The agency's conduct during the contract is recorded as prompt and well documented.

Nil. No major deficiencies observed during the final inspection carried out on 2016-02-04. All minor observations pointed out during the interim inspections have been rectified to the satisfaction of the inspecting authority.

6. RECOMMENDATION

Having satisfied myself as to the quantity and quality of the work executed, and on the basis of the joint measurements recorded in the measurement book, I certify the work complete and recommend release of the balance payment together with the retention money due on expiry of the defect liability period. Certified by A. Bhattacharya, Executive Engineer.

The agency attended to all observations raised during execution and the work was taken over on satisfactory completion of the final inspection.

This certificate is issued for the sole purpose of recording completion of the above work and does not absolve the contractor of any obligations under the contract, including the defect liability period.



A. Bhattacharya, Executive Engineer
Peninsular Petroleum Corporation
Delhi, India
Date: 31/03/2026



Sanjay Joshi
Project Manager
National Infrastructure Corp. Ltd.